

**Construction Schedule
West Gate Low rise Sprinkler & Fire Alarm**

Building	Unit	Start	Complete	See Note Below
HJK	Crawlspace	Monday, February 13, 2006	Friday, March 10, 2006	*
HJK	Stairway and Lobby	Monday, February 13, 2006	Friday, March 10, 2006	*
HJK	Roof	Tuesday, February 21, 2006	Thursday, March 02, 2006	
FG	Crawlspace	Thursday, February 16, 2006	Wednesday, March 15, 2006	*
FG	Stairway and Lobby	Tuesday, February 21, 2006	Wednesday, March 15, 2006	*
FG	Roof	Thursday, March 02, 2006	Thursday, March 09, 2006	
DE	Crawlspace	Friday, February 24, 2006	Monday, March 20, 2006	*
DE	Stairway and Lobby	Tuesday, February 28, 2006	Monday, March 20, 2006	*
DE	Roof	Friday, March 10, 2006	Friday, March 17, 2006	
ABC	Crawlspace	Monday, March 06, 2006	Wednesday, March 15, 2006	
ABC	Stairway and Lobby	Wednesday, March 08, 2006	Friday, March 24, 2006	
ABC	Roof	Monday, March 20, 2006	Wednesday, March 29, 2006	

* Revised completion date due to construction revisions

